



-  Existing vegetation to be retained (dashed lines indicate RFPs)
-  Existing vegetation to be removed
-  Native tree
-  Native hedgerow
-  Proposed tree belt planting - with small scale woodland trees / copse at 8-15m high at maturity
-  Wildflower meadow - Emorsgate EM3 Special General Purpose Meadow Mixture (or similar)
-  Grazing mix - Emorsgate EM2 Standard General Purpose Meadow (or similar)

These implementation and maintenance guidelines are for planning purposes only to indicate the level of workmanship to be specified and do not constitute a detailed specification.

- 2. TREE PLANTING**
21. Where necessary treat existing weeds with a glyphosate based herbicide and allow a suitable period as recommended by the manufacturer for this to take effect. A general purpose slow release fertiliser at the rate of 75g/m² and Tree Planting and Mulching Compost at the rate of 20litres/m² are to be incorporated into the top 150mm of topsoil during final cultivations. All extraneous matter such as plastic, wood, metal and stones greater than 50mm in any dimension shall be removed from site.

Free pits to the specified size are to be excavated and the base broken up a further 150mm with the sides well scarified to prevent smearing. All container grown and trees over heavy standard size shall be double staked. Stakes should be driven 300mm into undisturbed ground before planting the tree, taking care to avoid underground services and cables etc.

- ### Ground Preparation

period allowed to elapse, as recommended by the manufacturer, for the herbicide to take effect. All extraneous matter such as plastic, wood, metal and stones greater than 50mm diameter will be removed from site to a registered waste disposal facility. Cut existing rough grass and weeds to between 20mm and 30mm and remove 300x300mm squares of turf at planting density as per planting schedule.

- 3.6. A 900 mm diameter circle centred on each planting station shall be kept weed free throughout the maintenance period. In the autumn following planting the contract administrator will prepare a list of all plants which are dead, dying or diseased and are to be replaced during the following planting season.
- Maintenance during first growing season

3.8. The planting area will be kept weed free throughout the maintenance period using approved herbicides in April, June and August.

Species	Common Name	Mix %	Height / Spread	Form	Age / Times Transplanted	Root Condition
<i>Acer campestre</i>	Field Maple	4%	60-80-80	Transplant	1	B
<i>Cornus sanguinea</i>	Dogwood	2%	60-80	Transplant	1	B
<i>Corylus avellana</i>	Hazel	4%	60-80-80	Transplant	1	B
<i>Crataegus laevigata</i>	Midland Hawthorn	2%	60-80	Transplant	1	B
<i>Quercus monogyne</i>	Common Hawthorn	80%	60-80	Transplant	1	B
<i>Quercus robur</i>	Wildolive	2%	60-80	Transplant	1	B
<i>Pinus spiroaea</i>	Silkbush	4%	60-80	Transplant	1	B
<i>Viburnum opulus</i>	Gelder Rose	2%	60-80	Transplant	1	B